

COMPLETION REPORT

1	Name of the work	Improvements and Construction of CC Road and drain at Maheshwari road in Ward No. 15		
2	Sanctioned Estimate No. & Date	E.E / DD / TS / 242 / 14.15 16.2.2015		
3	Head of Account which is chargeable	A. 2415		
4	Instrument Order NO. & Date	304 / 14.15 - 25-3.15		
5	Name Of Contractor	KRIDL		
6 a	Time Stipulated for Completion of work	90 days		
b	Delay in Exculation of Work	—		
7	Measurement recorded in	MD 4142 P-308 to 313		
8	Check Measurement of the Asst	MD 4142 / 308 TO 313		
9	Name of the office/official in charge of the work	H. H. Paravakavappa		
10 a)	Asst. Eng/junior Eng	H. H. Paravakavappa		
b)	Asst. Exe Engineer	Ranga Swamy		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
15,00,000=		1473005=	—	26995=

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER
ಟ.ದಾಸರತ್ನ, ಉಪ-ವಿಭಾಗ
ಜಾಗರೂಂಟಿ, ದಿವಿಎಂಕಿ
ಬೆಂಗಳೂರು


ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ